

# JOINT KCCA BOARD AND POOL CONSTRUCTION MEETING AGENDA

## MEETING INFORMATION

---

**Date:** 12/15/17  
**Time:** 8:00 AM

**Location:** Crown Center

---

Call to Order  
Pledge of Allegiance  
Roll Call

## OLD BUSINESS

---

### Follow-up:

- Installation of low voltage wire for phones and cameras – Jeff to call Protec
- NW Natural hook up – change order for KKLA or did Paul take care of this?
- Concrete floor seal install; bid proposal? Follow up – Jeff

### Gordy Follow-up

- Securing the facility during construction – is the facility secured?
- Locker choice follow up
- Family Shower install date
- Bench submittals – natural in color
- Grab bar submittal – to include amount per building plan
- Toilet Room accessories - Cost reduction

### Change orders and/or bid proposals needed:

- Eyewash center w/showerhead install in equipment room as required by OSHA – Item #2LVA4 from Grainger \$682.00. Galvanized steel pipe material / plastic shower head
- Quote for stainless steel toilet and dressing room partitions
- Tile submittal / bid proposal from Thompson & KKLA
- Pool enclosure gates between M/W locker rooms and pools ORS 333-060-0105.
- Parking lot wheel chair ramp – hold until we get closer to sidewalk install in January

## NEW BUSINESS

---

- Gordy's weekly progress review - Gordy
    - Claire Co. inspection progress report update
    - KKLA construction schedule update
-